

ESTUARY TRANSIT DISTRICT REGULAR ESTUARY TRANSIT DISTRICT FACILITIES COMMITTEE MEETING

ETD Offices, 91 N. Main St, Middletown, CT with Remote Option
September 26, 2023 at 2:00 PM

AGENDA

- I. Call to Order- J. Gay, Chair
- II. Roll Call J. Gay
- III. Facilities Plan with DOT
 - 1. Progress Plan
- IV. Executive Director's Report- J. Comerford
- V. Next Meeting October 24, 2023 at 2:00 PM with Remote Options
- VI. Adjournment

Join Zoom Meeting

https://us02web.zoom.us/j/81841254328?pwd=Vi9BNEdJTVNkZ2RtVDhoamRYZXNMZz09

Meeting ID: 818 4125 4328

Passcode: 097839

One tap mobile

- +13126266799,,81841254328#,,,,*097839# US (Chicago)
- +16469313860,,81841254328#,,,,*097839# US

Dial by your location

- +1 312 626 6799 US (Chicago)
- +1 646 931 3860 US
- +1 929 436 2866 US (New York)

Language Assistance is available. If you need assistance, please call Chris at 860-510-0429 ext. 104 at least 48 hours prior to the meeting.

AGENDA 9/26/2023 Page 1

Architecture & Engineering

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22		Conceptual layouts for 91 N. Main Street and 110 N. Main Street in progress. "Rough" schematic plan for state-owned property in Old Saybrook developed. Fire Flow test in Middletown conducted. Regarding electrification: DOT site visits to determine temporary charging locations conducted.
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

Right of Way Acquisition

Activity	Est	Actual	Progress
	Date	Start	
Middletown		8/20	Layout schemes being developed.
Maintenance Facility			
			Title VI and NEPA are being reviewed for a final time.
			Fire Flow test conducted.
Shoreline Facility		<mark>3/22</mark>	Site visit of Old Saybrook property conducted.
			A "mini" feasibility study to be done.
Middletown Terminal		<mark>7/22</mark>	DOT funded feasibility study regarding best location
Renovation			for terminal to be conducted by RIVERCOG.

Construction

Activity	Est	Actual	Progress
	Date	Start	
Middletown	7/24		
Maintenance Facility			
Shoreline Facility	7/24		Awaiting property
Middletown Terminal	7/24		
Renovation			
Middletown Storage	7/26		
Renovation			