

#### **Town Council Quarterly CIP Workshop**

Tuesday, July 16, 2024 at 5:00 PM

Theodore D. Washington, Municipal Building, Henry "Emmett" McCracken Jr. Council Chambers,
20 Bridge Street, Bluffton, SC

#### **AGENDA**

- I. CALL TO ORDER
- II. PUBLIC COMMENTS Pertaining only to agenda items
- III. WORKSHOP AGENDA ITEMS
  - 1. Update and Discussion Regarding the Design Progress of Current Streetscape Improvement Projects
    - a. Bridge Street Streetscape Phase 2
    - b. Pritchard Street Drainage and Streetscape Improvements
    - c. Boundary Street Streetscape
    - d. Calhoun Street Streetscape

#### IV. ADJOURNMENT

"FOIA Compliance – Public notification of this meeting has been published and posted in compliance with the Freedom of Information Act and the Town of Bluffton policies."

In accordance with the requirements of Title II of the Americans with Disabilities Act of 1990 ("ADA"), the Town of Bluffton will not discriminate against qualified individuals with disabilities on the basis of disability in its services, programs, or activities. The Town of Bluffton Council Chambers are ADA compatible. Auditory accommodations are available. Any person requiring further accommodation should contact the Town of Bluffton ADA Coordinator at 843.706.4500 or adacoordinator@townofbluffton.com as soon as possible but no later than 48 hours before the scheduled event.

Executive Session – The public body may vote to go into executive session for any item identified for action on the agenda.



# Update and Discussion Regarding Current Streetscape Improvement Projects:

Workshop Presentation to Town Council
Pat Rooney

Capital Improvement Program Manager July 16, 2024

# **Background:**



### **Current FY 25 Streetscape Projects:**

- > BRIDGE STREET STREETSCAPE PHASE 2: (Calhoun Street to Wharf Street)
- > PRITCHARD STREET DRAINAGE AND STREETSCAPE IMPROVEMENTS: (Bruin Road to Bridge Street)
- > BOUNDARY STREET STREETSCAPE: (May River Road to Bridge Street)
- > CALHOUN STREET STREETSCAPE: (May River Road to Water Street)

# **Background:**

#### **Streetscape Projects Origination/Milestones:**

# Section 3. Item # 1.

#### **Ø2006 Old Town Master Plan**

Identified specific streets to receive priority investment.

#### **Ø2016** Calhoun Street and Adjacent Area Study:

 Provided recommendations for improvements to Calhoun, Bridge Dr. Mellichamp, May River Rd., and adjacent streets in the Historic District.

#### **ØFY 2016 – 2017 Strategic Plan:**

 Town Council directed Staff to begin the acquisition of Ghost and SCDOT roads within the Historic District.

#### **Ø2020** Calhoun Street Conceptual Master Plan:

Town Council adopted a Final Master Plan and approved materials & finishes.

#### ØFY 2021-2024 Strategic Plans and Consolidated Budgets:

Town Council funded final design of the current streetscape projects.

#### ØFY 2024: Completed Bridge Street Streetscape - Phase 1

# **Background:**

# Section 3. Item # 1.

#### **Streetscape Goals and Objectives:**

- > Improve Pedestrian Safety and Existing Infrastructure
  - Expand/improve sidewalks, intersections, pedestrian connectivity, ADA accessibility and incorporate traffic calming measures
  - Repair/improve roadway surfaces and drainage
  - Improve lighting and signage
  - Consider conversion to underground power
- **➤** Increase Parking Where Possible
  - Expand on-street parking
  - Explore shared parking opportunities
  - Provide connections to existing remote parking areas
- > Eliminate pollutant discharge into the May River
  - Decrease impervious surfaces where possible
  - Improve stormwater quality and reduce runoff
  - Add more planting strips, rain gardens, shade trees, etc.

# Bridge Street Streetscape - Background:

#### **Existing Conditions:**



No Pedestrian Pathway Across Huger Cove (ADA)



Hargray Property in ROW



Montessori Noncompliant Parking in ROW (SCDOT)







Missing Crosswalk Markings (Bridge and Wharf Streets Section 3. Item # 1

### Bridge Street Streetscape - Scope and Details:




- Remove perpendicular parking and fencing encroachments within ROW
- Add parallel parking from Calhoun Street to the Cove to meet SCDOT standards
- > Remove walk on the south side of Bridge Street and add new sidewalk and boardwalk to the north side
- > Add drainage systems to improve water quality and reduce stormwater runoff
- > Mill roadway and overlay with new asphalt and add street lighting



Section 3. Item #

### Bridge Street Streetscape - Scope and Details:





- Continue sidewalk from the boardwalk to a crosswalk near Sarah Riley Hooks Cottage
- Continue to mill and overlay road from Huger Cove to Wharf Street and continue street lighting



# Bridge Street Streetscape - Background:



#### **Project Challenges:**

- Easement acquisition from Montessori and Hargray for street parking, sidewalk, lighting and underground utilities.
- ➤ Minor sidewalk and street lighting encroachments on private property (west of Huger Cove).
- ➤ Public perception/communications regarding removal of existing sidewalk along the south side of Bridge Street between Calhoun and Huger Cove.
- ➤ Potential resistance from residents related to proposed new street lighting.

# Bridge Street Streetscape - Next Steps:

# Section 3. Item # 1.

#### **Project Status and Schedule (Phase 2)**

ØCurrently in the Design Phase with Barrier Island Engineering, Dominion Energy and Hargray and Montessori Stakeholders.

ØSummer 2024: Began Easement Acquisition Stakeholder Meetings.

ØSpring 2025: Bid Phase 2 subject to Acquisition of Easements.

ØMay 2025: Begin Construction.

	BRIDGE STREET STREETSCAPE PROPOSED SCHEDULE								
ID 1	Task Name BRIDGE STREET STREETSCAPE PHASE 2	Duration 430 days	Start Mon 3/11/24	Finish Fri 10/31/25	M A M J J A S O N D J F M A M J J A S O N				
2	Final Design	90 days		Fri 7/12/24					
10	Easements and Land Acquisition	173 days	Wed 4/3/24	Fri 11/29/24					
17	Permitting	165 days	Mon 7/15/24	Fri 2/28/25					
27	Bidding	45 days	Mon 3/3/25	Fri 5/2/25	<b>◆</b>				
32	Construction	130 days	Mon 5/5/25	Fri 10/31/25	Page 10				

## Pritchard Street Streetscape - Background:

# Section 3. Item # 1.

### **Existing Conditions:**











- ➤ Install new drainage system using Best Management Practices (319 Grant supported).
- > Install curb and gutter on Pritchard St. from school parking lot northward & mill and overlay road.
- > Reconfigure school parking lot and install bio-retention area (School District to reimburse cost to repave).
- > Extend sidewalks and add streetlights along the east side from Town Hall to Bruin Road.
- ➤ Install 1 traffic table and 2 speed humps.




















- > Reconfigure Existing Parking Lot.
- ➤ Add Rain Garden for stormwater. infiltration (impervious surface reduction).
- ➤ Add landscape islands with street trees.
- ➤ Beaufort County School District to reimburse for cost to repave parking lot.

## Pritchard Street Streetscape - Next Steps:



#### **Project Status and Schedule:**

ØCurrently in the Design Phase - Engineering 95% complete and plans submitted to regulatory agencies.

ØStaff coordinated proposed design with Beaufort County and received verbal approval from the School Board to proceed.

ØFall/Winter 2024: Easement acquisition and finalize lighting agreements.

ØWinter 2025: Bidding and contract negotiation.

ØSpring 2025: Contract award – coordinate construction with school calendar.

_									
	PRITCHARD STREET STREETSCAPE AND DRAINAGE IMPROVEMENTS PROPOSED SCHEDULE								
	D	Task Name	Duration	Start	Finish	arter 3rd Quarter 4th Quarter 4th Quarter 2nd Quarter 3rd Quarter 4th Quarter 1st Quarter 3rd Quarter 3rd Quarter 4th Quarter 1st Quarter 2nd Quarter 3rd Quarter			
	1	PRITCHARD STREET DRAINAGE IMPROVEMENTS	940 days	Fri 7/1/22	Thu 2/5/26				
	2	Pritchard Street Design and Construction Documents	676 days	Fri 7/1/22	Fri 1/31/25				
	4	Pritchard Street Bidding and Contracts	85 days	Mon 2/3/25	Fri 5/30/25				
	10	Pritchard Street Construction	180 days	Fri 5/30/25	Thu 2/5/26				


# Pritchard Street Streetscape - Next Steps:



### **Project Challenges:**

- ØEasements with School District and residents.
- ØFormalize MOU with School District for parking lot paving reimbursement.
- ØDevelop plan for postal delivery (individual mailboxes, mail kiosk, etc.).
- ØVerify outfall condition on school district property to determine capacity for stormwater conveyance as currently designed.
- ØCoordinate construction timing with school calendar.
- ØNarrow ROW may require shutting down one lane of traffic during construction.

#### **Existing Conditions:**




Narrow Sidewalk Adjacent to Travel Lane



Poor Pavement Condition – Potholes and Rutting



No Curb / Poor Drainage – Limited Driveway Aprons








Missing Crosswalk

Markings


(Boundary and


Church)

Section 3. Item #









Section 3. Item # 1.

SECTION C SECTION B SECTION A

# Section 3. Item # 1.

#### Project Scope and Details:

#### ➤ Materials:

- Asphalt travel lanes
- Concrete paver parking spaces (pervious)
- Thermoplastic crosswalks and markings
- Concrete curb and gutter as well as valley gutter
- Sidewalks adjacent to curb and separated
- Extensive drainage and utility work
- Underground power infrastructure



Parallel Paver Parking with Raised Curbs and Valley Gutter

Angled Paver Parking with Raised Curb and Sidewalk



# Boundary Street Streetscape - Next Steps:



#### **Project Status and Schedule:**

- ➤ Currently in the Design Phase with Thomas & Hutton and Dominion Energy.
- ➤ Spring 2025: Complete Easement Acquisition and Permitting.
- ➤ Summer 2025: Bidding subject to Easements and Utility Coordination.
- ➤ Summer/Fall 2025: Begin Construction on Boundary Street.

				BOL	PROPOSED SCHEDULE
D	Task Name	Duration	Start	Finish	artel 1st Quartel 2nd Quartel 3rd Quartel 4th Quartel 1st Quartel 2nd Quartel 3rd Quartel 4th Quartel 1st Quartel 2nd Quartel 4th Quartel 1st Quartel 4th Quartel 1st Quartel 2nd Quartel 4th Quartel 4th Quartel 1st Quartel 4th Quartel 1st Quartel 2nd Quartel 4th Quartel 4th Quartel 1st Quartel 4th Quartel 1st Quartel 4th Quartel 4th Quartel 1st Quartel 4th Quartel
1	BOUNDARY STREET STREETSCAPE	1002 days	Thu 12/22/22	Fri 10/23/26	each bank temberahan brank transfer i benda eddoc rima tembarakan benda mer temberahar dan aktiva benda mer temberahar mer tem
2	Final Planning and Construction Documents	587 days	Thu 12/22/22	Fri 3/21/25	•
8	Permitting Phase	432 days	Thu 8/31/23	Fri 4/25/25	
13	Easements and Land Acquisition	367 days	Thu 1/4/24	Fri 5/30/25	
22	Construction Phase	365 days	Mon 6/2/25	Fri 10/23/26	



### **Project Challenges:**

- Easement Acquisition:
  - Small and large easements required across lot frontage for underground power and other improvements.
  - Potential for +/- 15' x 15' easements required for 3 phase transformers and switch gears.
  - Potential for +/-10' x 10' easements required for single phase transformers.
  - Access/Encroachment agreements from all property for lateral power connections and internal house conversions and connections.
- ➤ Disruption to Businesses, Institutions and Residents during construction:
  - Extremely narrow ROW (30') with numerous utility conflicts when adding stormwater infrastructure.
  - Coordinate construction with businesses and interests in the area.
  - Limited opportunity to maintain through traffic during construction. Will likely need to construct block by block and in phases.

### **Existing Conditions:**












Section 3. Item # 1.



#### **Project Scope and Details:**

- >Street Section includes:
  - 10' drive aisles
  - 8.5' parallel parking spaces
  - 5' to 6' walks on each side
  - Flush curbs



TYPICAL CALHOUN STREET SECTION (WITH PARALLEL PARKING)

**Project Scope and Details:** 

➤ Materials: (continuation of Bridge St. - Phase 1)

Asphalt travel lanes

Concrete paver parking spaces (pervious)

Concrete paver or painted crosswalks

Flush concrete or granite curbing

Tabby sidewalks


Canopy trees, palm trees and plant beds

• Specialty paving at Lawrence St. & May River Rd.

Standard TOB site furnishings







Section 3. Item #

Project Scope and Details:








<u>Discussion Item</u>: Urban Planner (MKSK) suggests extending concrete pavers or other specialty paving at the May River Rd. entry and some crosswalks. Is Page 26 something Staff should pursue?

Section 3. Item #

# Section 3. Item # 1.

#### Project Scope and Details:



#### **Discussion item:**

Urban Planner suggests concrete pavers or other specialty paving infill at the Lawrence Steet intersection to recognize the significance of the original surveyed "Center of Bluffton's One Square Mile." Is this something Staff should pursue?



# Section 3. Item # 1.

#### **Project Scope and Details:**





#### **Discussion Item:**

Conceptual Master Plan included the option for "Art Crosswalks" at the Bridge Street intersection. Should Staff pursue this option as a public art opportunity?



#### **Project Challenges:**

- Extensive Easement Acquisition:
  - 2' to 6' wide easements across most lots for underground power and other improvements.
  - +/- 15' x 15' easements required for 3 phase transformers and switch gears.
  - +/-10' x 10' easements required for single phase transformers.
  - Encroachment/Access agreements from all property for lateral power connections and internal house conversions and connections.
- ➤ Disruption to Businesses, Institutions and Residents during construction:
  - Coordinate construction with other streetscape and sewer projects in the area.
  - Limited opportunity to maintain through traffic during construction. Will likely need to construct block by block and in phases.

## Calhoun Street Streetscape - Next Steps:



#### **Project Status and Schedule:**

- Currently in the Design Phase with Thomas & Hutton and Dominion Energy.
- ➤ Fall 2024: Begin Easement Acquisition for Phase 1 Development.
- ➤ Summer/Fall: Bidding of Phase 1 subject to acquisition of Easements.
- ➤ 2026 Begin Construction of Phase 1.

	CALHOUN STREET STREET SCAPE  PROPOSED SCHEDULE							
D	Task Name	Duration	Start	Finish	October 1   January 1   April 1   July 1   October 1   January 1   April 1   July 1   October 8/4   9/15   10/27   12/8   1/19   3/2   4/13   5/25   7/6   8/17   9/28   11/9   12/21   2/1   3/15   4/26   6/7   7/19   8/30   10/1			
1	CALHOUN STREET STREETSCAPE	585 days	Mon 8/19/24	Fri 11/13/26	*			
2	Permitting Phase	130 days	Mon 8/19/24	Fri 2/14/25				
10	Easements and Land Acquisition	267 days	Mon 9/2/24	Tue 9/9/25				
19	Bidding - Phase 1	90 days	Mon 7/28/25	Fri 11/28/25				
21	Construction - Phase 1	250 days	Mon 12/1/25	Fri 11/13/26				
					Page 30			

### Streetscape Master Construction Schedule:



#### FY25 CIP Master Project Schedule





# QUESTIONS & DISCUSSION