



**ESTUARY TRANSIT DISTRICT
REGULAR FACILITIES COMMITTEE
MEETING**

**ETD Offices, 91 N. Main St, Middletown, CT
with Remote Option**

April 08, 2025 at 2:30 PM

AGENDA

- I. Call to Order- J. Gay, Chair
- II. Roll Call – J. Gay
- III. Facilities Plan with DOT
 - 1. Progress Report
- IV. Executive Director's Report- J. Comerford
- V. Old Business
- VI. New Business
- VII. Next Meeting – June 10, 2025 at 2:00 PM with Remote Options
- VIII. Adjournment

Join Zoom Meeting

<https://us02web.zoom.us/j/81841254328?pwd=Vi9BNEdJTVNkZ2RtVDhoamRYZXNMZz09>

Meeting ID: 818 4125 4328

Passcode: 097839

One tap mobile

+13126266799,,81841254328#,,,,*097839# US (Chicago)

+16469313860,,81841254328#,,,,*097839# US

Dial by your location

+1 312 626 6799 US (Chicago)

+1 646 931 3860 US

+1 929 436 2866 US (New York)

Language Assistance is available. If you need assistance, please call Chris at 860-510-0429 ext. 104 at least 48 hours prior to the meeting.

Architecture & Engineering

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22		<p>Scope is being reviewed.</p> <p>Construction easement to begin soon.</p> <p>Public Outreach continues.</p>
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		Draft recommendations from VHB were sent to the City of Middletown and are being reviewed
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

Right of Way Acquisition

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility		8/20	Master plan and equity analysis complete.
Middletown Terminal Renovation		7/22	Study complete.

Construction

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility	7/24		
Shoreline Facility	7/24		Awaiting property Discussions on previously viewed property in Old Saybrook for rail/bus development reopened
Middletown Terminal Renovation	7/24		
Middletown Storage Renovation	7/26		

ADDITIONAL TOPICS:

Bus shelter pilot program – The District continues to work with CTDOT and the City of Middletown to install the shelters by the first of the year. Design approval needed from the City of Middletown.