

Lake Park Town Commission, Florida

Public Private Partnership (P3) Workshop

Commission Chamber, Town Hall, 535 Park Avenue, Lake Park, FL 33403 February 21, 2024 at 6pm

Roger Michaud	Mayor
Kimberly Glas-Castro	Vice-Mayor
Mary Beth Taylor	Commissioner
Judith Thomas	Commissioner
Vacant	Commissioner
John D'Agostino	Town Manager
Thomas J. Baird, Esq.	Town Attorney
Vivian Mendez, MMC	Town Clerk

PLEASE TAKE NOTICE AND BE ADVISED, that if any interested person desires to appeal any decision of the Town Commission, with respect to any matter considered at this meeting, such interested person will need a record of the proceedings, and for such purpose, may need to ensure that a verbatim record of the proceedings is made, which record includes the testimony and evidence upon which the appeal is to be based. Persons with disabilities requiring accommodations in order to participate in the meeting should contract the Town Clerk's office by calling 881-3311 at least 48 hours in advance to request accommodations.

CALL TO ORDER/ROLL CALL

PRESENT

Mayor Roger Michaud

Vice-Mayor Kimberly Glas-Castro

Commissioner Mary-Beth Taylor

Commissioner Judith Thomas

PLEDGE OF ALLEGIANCE

Led by a member of the audience.

SPECIAL PRESENTATION/REPORT:

 Commission Briefing on the P3 Marina Development Project for the Lake Park Harbor Marina

Town Manager D'Agostino provided a summary of the item. Mr. Don Delaney, President of SDI provided a summary of the quarterly report by the P3 Partners. Mr. Larry Zabick, Project Manager for Forest Development provided a presentation outlining the progress as it relates to the critical path of the project (Exhibit A). Mr. Delaney expanded on the progress that had been made with the critical path and what steps are currently being undertaken and stated that they are in full compliance. Mr. Delaney suggested that the Marina operations negotiations be moved up to start in March and believes that the Town Manager should take the lead and work with Forest Development to handle the operations management and personnel.

Town Manager D'Agostino asked if the operations concerns would need to be resolved prior to Forest Development writing their check. Mr. Delaney stated that no, they do not.

Town Attorney Baird clarified that personnel falls under the Town Manager's authority. He stated that in order to move this component up, a change would have to be made to the comprehensive agreement to change the critical path. Mr. Delaney stated that he believes that those changes are allowable every 90 days. Town Attorney Baird disagreed. Vice-Mayor Glas-Castro stated that the dates in the critical path are due dates which tasks must be completed by, but she does not believe there is any reason those tasks could not begin earlier as long as they were completed by the due date. Town Attorney Baird stated that he agreed with that. He also asked about the Department of Environmental Protection (DEP) discussions and reversionary clauses and if DEP legal staff had been involved. Mr. Delaney said he didn't think so. Mr. Delaney again requested the Town to start early with the Marina negotiations. Forest Development representative Peter Baytarian stated that they are happy with progress and have received favorable information back from DEP.

PUBLIC COMMENT:

This time is provided for addressing items that do not appear on the Agenda. Please complete a comment card and provide it to the Town Clerk so speakers may be announced. Please remember comments are limited to a TOTAL of three minutes.

NONE

TOWN ATTORNEY, TOWN MANAGER, COMMISSIONER COMMENTS:

Town Attorney Baird provided an update on the P3 ground leases.

REQUEST FOR FUTURE AGENDA ITEMS: NONE

ADJOURNMENT:

Motion to adjourn made by Commissioner Thomas, Seconded by Commissioner Taylor.

Voting Aye: All

Meeting adjourned 6:28pm

1

Mayor/Roger D. Michaud

Vivian Mendez, Town Clerk Laura Weidgans, Deputy Town Clerk



Approved on this 6 of March , 2024

Exhibit A

LAKE PARK MARINA P3 QUARTERLY UPDATE

FOREST DEVELOPMENT

FEBRUARY 21, 2024

OVERVIEW – KEY ACTIVITIES

- First lease complete Hotel component lease (template) approved.
- PUD plan being staffed.
- Forest Development and the Town of Lake Park DEP coordination underway.
- Marina resiliency planning underway.
- Updated Gantt Chart.
- Annotated Exhibit B.



	Activity Name	Org Duration	Early St.	Early Fin. 7/29/2027	2	2023	2024	2025	2026	2027	2028	2029
1			7/1/2022		-	2023	2024	2023	2020	inter in model	7/29/2027	2025
2	Complete Comprehensive Agreement	356	7/1/2022	6/21/2023				_				
3	Site Plan Development & Finalization	211	5/24/2023	12/20/2023								
4	Public input and workshop	0	6/21/2023	6/21/2023	1	*					1	
5	Town Commission Review/Workshop	42	6/22/2023	8/2/2023		1					1	
6	Marina Permit Preparation	162	7/13/2023	12/21/2023								
7	Approval of Comprehensive Agreement	0	8/2/2023	8/2/2023	1	¥						
8	Ground Lease Hotel (template) Pod A	44	8/3/2023	9/15/2023		1						
9	Lake Park approval of Hotel ground lease	110	9/16/2023	1/3/2024		1						
10	Initial Marina Permit Submission Ramp Pod C	0	12/2/2023	12/2/2023								
11	Marina Permit Review Ramp Pod C	730	12/3/2023	12/1/2025	1		-	_	-			
12	PUD Site Plan Submission	0	12/20/2023	12/20/2023			Ŧ					
13	PUD Site Plan Review and Commission Approval	178	12/21/2023	6/15/2024								
14	Hotel Site Plan Submission and Review Pod A	183	6/16/2024	12/15/2024	1		1	_				
15	Boat Storage Site Plan Submision and Review Pod B	257	8/15/2024	4/28/2025								
16	Marina Rest.Site Plan Submission and Review Pod D	171	10/19/2024	4/7/2025								
17	Permit and Construction of Hotel Pod A	717	12/16/2024	12/2/2026			1					
18	Marina Upgrades Phase I Boat Ramp Pod C	300	1/13/2025	11/8/2025			1				-	
19	Construction of Marina Restaurant Pod D	365	4/8/2025	4/7/2026				1				
20	Construction of Boat Storage Pod B	365	4/29/2025	4/28/2026				1			1	
21	Marina Permit Approval Pod C	0	12/1/2025	12/1/2025					¥			
22	Marina Resiliency Improvements Pod C	420	12/2/2025	1/25/2027					-	-		
23	Marina Upgrade Phase II Initial Expansion Pod E	365	12/2/2025	12/1/2026					-	-		
24	Marina Upgrade Phase II! Full Expansion Pod E	240	12/2/2026	7/29/2027								

Page 1 of 1

Print Date 2/12/2024

ctivity Name cal Path 9.11.2023 omprehensive Agreement evelopment & Finalization and workshop nission Review/Workshop nit Preparation Comprehensive Agreemen se (4) Submissions	Org Duration 1892 356 210 0 28 180	Early St. 7/1/2022 7/1/2022 5/24/2023 6/21/2023 6/22/2023	Early Fin. 9/4/2027 6/21/2023 12/19/2023 6/21/2023	2	2023	20	24	2025	2026	2027	2028 9/4/2027	2029	2030	2
omprehensive Agreement evelopment & Finalization and workshop hission Review/Workshop nit Preparation Comprehensive Agreemen	356 210 0 28 180	7/1/2022 5/24/2023 6/21/2023	6/21/2023 12/19/2023 6/21/2023							-	9/4/2027			-
evelopment & Finalization and workshop hission Review/Workshop hit Preparation Comprehensive Agreemen	210 0 28 180	5/24/2023 6/21/2023	12/19/2023 6/21/2023											
and workshop nission Review/Workshop nit Preparation Comprehensive Agreemen	0 28 180	6/21/2023	6/21/2023											
nission Review/Workshop nit Preparation Comprehensive Agreemen	28 180				*									
nit Preparation Comprehensive Agreemen	180	6/22/2023			The second secon									
Comprehensive Agreemen			7/19/2023		1									
		7/13/2023	1/8/2024											
se (4) Submissions	t 0	7/19/2023	7/19/2023		¥									
Se (4) Oubinissions	90	7/20/2023	10/17/2023		1									
pproval of ground lease	32	10/18/2023	11/18/2023			1								
ation & Submission	120	11/19/2023	3/17/2024			1								
tel Site Plan Submission	0	12/19/2023	12/19/2023			*								
lan Approval	210	12/20/2023	7/16/2024											
e Site Plan Approval	180	12/21/2023	6/17/2024											
nit Submission	0	1/8/2024	1/8/2024			ŧ								
nit Review and Site Plan	730	1/9/2024	1/7/2026											
aurant Site Plan Approval	150	3/29/2024	8/25/2024											
ansion P3 Negotiations Beg	jir 380	4/30/2024	5/14/2025											
Permitting of Approved Pla	n 180	6/18/2024	12/14/2024											
rades Phase I Boat Ramp	300	6/18/2024	4/13/2025				1							
n of Hotel	540	7/17/2024	1/7/2026											
n of Boat Storage	365	12/15/2024	12/14/2025					*						
n of Marina Restaurant	270	6/24/2025	3/20/2026											
nit Approval	0	1/7/2026	1/7/2026						¥					
liency Improvements	420	1/8/2026	3/3/2027	1					*					
rade Phase II Initial Expans	sio 365	1/8/2026	1/7/2027						* 					
	or 240	1/8/2027		-						4				
Pe rad n of n of nit /	mitting of Approved Pla les Phase I Boat Ramp f Hotel f Boat Storage f Marina Restaurant Approval ncy Improvements	mitting of Approved Plan 180 es Phase I Boat Ramp 300 f Hotel 540 f Boat Storage 365 f Marina Restaurant 270 Approval 0 ncy Improvements 420	Imiting of Approved Plan 180 6/18/2024 es Phase I Boat Ramp 300 6/18/2024 f Hotel 540 7/17/2024 f Boat Storage 365 12/15/2024 f Marina Restaurant 270 6/24/2025 Approval 0 1/7/2026 rey Improvements 420 1/8/2026	mitting of Approved Plan 180 6/18/2024 12/14/2024 es Phase I Boat Ramp 300 6/18/2024 4/13/2025 f Hotel 540 7/17/2024 1/7/2026 f Boat Storage 365 12/15/2024 12/14/2025 f Marina Restaurant 270 6/24/2025 3/20/2026 Approval 0 1/7/2026 1/7/2026 ocy Improvements 420 1/8/2026 3/3/2027	mitting of Approved Plan 180 6/18/2024 12/14/2024 es Phase I Boat Ramp 300 6/18/2024 4/13/2025 f Hotel 540 7/17/2024 1/7/2026 f Boat Storage 365 12/15/2024 12/14/2025 f Marina Restaurant 270 6/24/2025 3/20/2026 Approval 0 1/7/2026 1/7/2026 ory Improvements 420 1/8/2026 3/3/2027	mitting of Approved Plan 180 6/18/2024 12/14/2024 es Phase I Boat Ramp 300 6/18/2024 4/13/2025 f Hotel 540 7/17/2024 1/7/2026 f Boat Storage 365 12/15/2024 12/14/2025 f Marina Restaurant 270 6/24/2025 3/20/2026 Approval 0 1/7/2026 1/7/2026 ory Improvements 420 1/8/2026 3/3/2027	mitting of Approved Plan 180 6/18/2024 12/14/2024 Image: Constraint of the state of	mitting of Approved Plan 180 6/18/2024 12/14/2024 12/14/2024 es Phase I Boat Ramp 300 6/18/2024 4/13/2025 1 f Hotel 540 7/17/2024 1/7/2026 1 f Boat Storage 365 12/15/2024 12/14/2025 1 f Marina Restaurant 270 6/24/2025 3/20/2026 1 Approval 0 1/7/2026 1/7/2026 1 ncy Improvements 420 1/8/2026 1 1	mitting of Approved Plan 180 6/18/2024 12/14/2024 12/14/2024 es Phase I Boat Ramp 300 6/18/2024 4/13/2025 Image: Comparison of the comparison	mitting of Approved Plan 180 6/18/2024 12/14/2024 es Phase I Boat Ramp 300 6/18/2024 4/13/2025 Image: Comparison of Co	mitting of Approved Plan 180 6/18/2024 12/14/2024 12/14/2024 12/14/2024 12/14/2024 12/14/2025 12/14/2025 12/14/2025 12/15/2024 12/14/2025 12/15/2024 12/14/2025 12/15/2024 12/14/2025 12/15/2024 12/14/2025 12/15/2024 12/14/2025 12/15/2024 12/14/2025 12/15/2024 12/14/2025 12/15/2024 12/11/2026 12/15/2024 12/11/2026 12/15/2024 12/11/2026 12/15/2024 12/11/2025 12/15/2024 12/11/2025 12/15/2024 12/11/2026 12/15/2024 12/11/2026 12/15/2024 12/11/2026 12/15/2024 12/11/2026 12/15/2024 12/11/2026 12/15/2024 12/11/2026 12/15/2024 12/11/2026 12/15/2024 12/11/2026 12/15/2024 12/11/2026 12/15/2024 12/11/2026 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/11/2026 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 1	mitting of Approved Plan 180 6/18/2024 12/14/2024 12/14/2024 12/14/2024 12/14/2025 12/14/2025 12/14/2025 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2024 12/15/2025 12/15/2024 12/15/2025 12/15/2024 12/15/2026 12/15/2024 12/15/2026 12/15/2024 12/15/2026 12/15/2024 12/15/2026 12/15/2024 12/15/2026 12/15/2024 12/15/2026 12/15/2024 12/15/2026 12/15/2024 12/15/2026 12/15/2024 12/15/2026 12/15/2024 12/15/2026 12/15/2024 12/15/2026 12/15/2	mitting of Approved Plan 180 6/18/2024 12/14/2024 es Phase I Boat Ramp 300 6/18/2024 4/13/2025 f Hotel 540 7/17/2024 1/7/2026 f Boat Storage 365 12/15/2024 12/14/2025 f Marina Restaurant 270 6/24/2025 3/20/2026 Approval 0 1/7/2026 1/7/2026 roy Improvements 420 1/8/2026 1/3/2027	mitting of Approved Plan 180 6/18/2024 12/14/2024 12/14/2024 12/14/2024 12/14/2025 12/15/2024 12/15/2

CA - Approved 8/02/23

EXHIBIT B

Marina Properties Redevelopment Project Critical Path

Note: All times periods set forth in this Project Critical Path are subject to Force Majeure extensions of time.

Comprehensive Agreement Effective Date: The date of the execution of the Comprehensive Agreement (the "Effective Date")

Ground Leases: Developer to provide drafts of the Ground Leases within 90 days of the Effective Hotel (model) Draft Date; the Town and the Developer will use their best efforts to execute the Ground Leases within 30 days of the date that the Developer provides drafts of the Ground Leases. The date that the Ground Lease is executed for each Component shall be referred to as the "Ground Lease 1/00/24. Execution Date".

Deed Restrictions and Reverter Clauses: Town and Developer will work to resolve the Deed Restrictions and Reverter Clauses using best efforts within 180 days from the Effective Date; the date that the Deed Restrictions and Reverter Clauses are resolved to Developer's reasonable satisfaction shall be referred to as the "Title Cleared Date".

PUD/Master Plan: Developer shall submit a PUD application with an accompanying Master Plan for the Project within 120 days of the last of the Ground Lease Execution Date for all of the Components. The date that the Town approves of the master plan shall be referred to as the "PUD Master Plan Approval Date".

Hotel Component:

Developer shall submit a site plan of the Hotel Component approval within 90 days of the Pending PUD Approval Master Plan Approval Date.

Within 210 days of the issuance of site plan approval for the Hotel Component, Developer shall submit design and building permits.

Within 18 months of the issuance of all necessary permits to commence construction and the issuance of the Development Order by the Town for the Hotel Component, Developer shall complete construction of this Component.

Within 90 days of the completion of this Component, Developer shall obtain the certificate of occupancy for this Component.

Boat Storage Component:

Developer shall submit for site plan approval for the Boat Storage Component within 90 Pending PUD Approval days of the latter of (i) the Title Cleared Date or (ii) the Master Plan Appr





Within 180 days of the issuance of site plan approval for the Boat Storage Component. Developer shall submit design and building permits.

Within 12 months of the issuance of all necessary permits to commence construction and the issuance of the Development Order by the Town for the Boat Storage Component, Developer shall complete construction of this Component.

Within 90 days of the completion of this Component, Developer shall obtain the certificate of occupancy for this Component.

Public Marina Component:

Developer shall submit for site plan approval for the Public Marina Component within 90 Approval days of the latter of (i) the Title Cleared Date or (ii) the Master Plan Approval Date. Approval

Within 180 days of the Effective Date, Developer and Town shall work together to start the process of obtaining any and all necessary Government Approvals, including federal, state, county, Florida Department of Environmental Protection, the United States Coast Guard, and other governing agencies; the date that all necessary approvals have been obtained as described in this paragraph shall be referred to as the "Marina Approval Cleared Date".

Within 200 days of the Marina Approval Cleared Date, Developer shall submit design and building permits.

Within 365 days of the issuance of all necessary permits to commence construction [and the issuance of the Development Order by the Town for the Public Marina Component, Developer shall complete construction of this Component.

Within 90 days of the completion of this Component, Developer shall obtain the certificate of occupancy for this Component.

Marina Restaurant Component:

Developer shall submit for site plan approval for the Marina Restaurant Component within 90 days of the latter of (i) the Title Cleared Date or (ii) the Master Plan Approval Date.

Within 210 days of the issuance of site plan approval for the Marina Restaurant Component, Developer shall submit design and building permits.

Within 365 days of the issuance of all necessary permits to commence construction and the issuance of the Development Order by the Town for the Marina Restaurant Component, Developer shall complete construction of this Component.

Within 90 days of the completion of this Component, Developer shall obtain the certificate of occupancy for this Component. Pending PUD Approval





UPCOMING KEY EVENTS

- PUD comment response to staff next week.
- Town of Lake Park Planning & Zoning Board Review April 2024.
- Town of Lake Park Commission Review and Approval May 2024.
- Hotel/Boat Storage site plan submission July 2024.
- Boat Storage and Restaurant ground lease approval March 2024.
- Marina lease and operating agreement being prepared.
- Questions & Answers

