Approved as written 4-30-25 M

MEETING MINUTES

For

BANDERA ROAD GROUNDWATER PLUME SUPERFUND SITE COMMUNITY ADVISORY GROUP (CAG)

Meeting of: December 11, 2024

The CAG met on Wednesday, December 11, 2024 at 2:00 p.m. in the City of Leon Valley Conference Center, 6421 Evers Road, Leon Valley, Texas. The CAG met for the purpose of the following business:

1. Call to Order and Roll Call

Chairman John Hoyt called the meeting to order at 2:07 p.m. and welcomed all in attendance.

CAG members in attendance:

NAME:

REPRESENTING:

Roger Andrade

Edwards Aquifer Authority

Kyle Cunningham

San Antonio Metro Health District

Veronica Cantu

San Antonio Water System

Simon Payne

Texas Commission on Environmental Quality Texas Department of State Health Services

Omar Valdez John Hoyt

Leon Valley resident

Chris Riley (for Darby Riley)

Leon Valley resident/Leon Valley Mayor

Terry Casey

Area Citizen

Eight CAG members were present; a quorum of the CAG was present.

CAG Resource/Support members in attendance:

NAME:

REPRESENTING:

David Dimaline

City of Leon Valley – City staff Liaison

Stephen Tzhone

EPA - Project Manager

Greg Thome

EPA Remedial Action Contractor (HydroGeoLogic)

Taylor Diehl

EPA Remedial Action Contractor (HydroGeoLogic)

Alex Spiller

EPA Remedial Action Contractor (EA Engineering)

2. Public Comment

No public comment was received.

3. Approval of Minutes for the December 14, 2023 CAG Meeting

Chairman Hoyt asked members if they had any corrections or additions to the draft minutes. No corrections were recommended and the minutes were approved as written.

CAG MEETING MINUTES (contd.)
Meeting of: December 11, 2024

Approved as Written
4-30-25

4. Election of CAG Chair

John Hoyt was re-elected as CAG Chair by a unanimous vote.

5. EPA Update on Remedial Action and Sampling Results

Mr. Stephen Tzhone (EPA) and Mr. Greg Thome (HydroGeoLogic) presented the updates and answered related questions. The presenters provided the following general information:

- A review of site background information, the Superfund process, the Record of Decision (ROD), and the Remedial Design.
- A review of Remedial Action activities performed in 2024 including:
 - Soil Vapor Extraction (SVE) system installations were completed in January 2024. Diagrams of SVE system layouts and photos of the SVE system equipment compounds were provided.
 - O SVE systems began full time operation on January 31, 2024, operation and maintenance (O&M) of the SVE systems is ongoing. SVE influent monitoring results indicate the method is effectively removing organic compound vapors from the two project areas and media of concern.
 - The first round of in situ bioremediation (ISB) injections was completed at Area of Investigation 1 (AOI-1), the Savings Square site, in February 2024 and a related performance monitoring event was completed in September 2024. ISB performance monitoring results indicate the method is effectively reducing organic compound concentrations in Austin Chalk groundwater.
- A review of groundwater monitoring results from 2016, 2019, 2022 and 2023. December 2023 was the most recent groundwater monitoring event. Of the wells sampled in December 2023, water samples from six wells contained tetrachloroethene (PCE) above EPA's Maximum Contamination Level (MCL) of 5 μg/L. The December 2023 groundwater monitoring results were consistent with historic results for the project. A groundwater monitoring event will be conducted in December 2024.
- A review of air monitoring results from 2017, 2019, 2022, 2023 and 2024. Of the sites where air samples were collected in September 2024, none of the samples contained PCE concentrations above EPA's Industrial Air Risk Screening Level of 47μg/m³ and thus the ROD Indoor Air Cleanup Goal of 175 μg/m³. PCE concentrations detected in air samples collected in September 2024 generally indicate a declining trend in PCE concentrations relative to historic air quality data. Trichloroethene (TCE) concentrations in AOI-1 Building 3 (Veterinary Clinic) were detected above the ROD Indoor Air Cleanup Goal for TCE of 8.8μg/m³. EPA contractors will work to repair and return to service an existing sub-slab vapor intrusion mitigation system for Building 3.
- Project activities in 2025 will include:
 - Continued SVE O&M and system optimization studies. To optimize SVE system
 performance, the systems may be operated intermittently.
 - o Semi-annual indoor air quality monitoring and annual groundwater quality monitoring.
 - ISB injections at AOI-2 (Pilgrim Cleaners) and semi-annual ISB performance monitoring will be conducted.

Approved as written
4-30-25

CAG MEETING MINUTES (contd.) Meeting of: December 11, 2024

EPA's PowerPoint style presentation can be viewed on EPA's website at www.epa.gov/superfund/bandera-road. The presentation can also be viewed on the City of Leon Valley's website at www.leonvalleytexas.gov/bc-cag.

6. Discuss Items for Future CAG Meetings

Those in attendance indicated that the 2:00 pm meeting start time worked well for them. EPA suggested a spring meeting to update the CAG on project activities.

7. Adjournment.

Chairman Hoyt adjourned the meeting at approximately 3:08 p.m.

Minutes Prepared by:

John Hoyt CAG Chair